

Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 14, 2019



Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 13, 2019



Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 13, 2019



Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 14, 2019



Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 14, 2019

Site Work - Phoenix Construction Contract:

- Finishing the 4 lane entrance road utilities, curb and base work
- Installing secondary power and data
- Preparing for paving and started concrete work
- Walkway lighting and asphalt are next
- Rain days to date: 52 weather days requested (including hurricane delays)
- As of today: Elapsed Days: 399

Days Remaining in Contract (Substantial Completion): 48 (7/1/19)

Support Buildings - C Lawrence Contract:

- Continuing to hang sheetrock
- Finishing lap board siding and batten siding exterior
- Installing windows and doors
- Finalizing the electrical inspections

Panama City Beach Sports Fields and Stadium Complex at Breakfast Point

Construction Progress Update – May 13, 2019

Owner Procured Items:

- Field 1 being turfed this week
- Fence fabric is being installed
- Light poles are being installed
- Maintenance building is underway
- Wayfinding signs are in process
- Gulf Power working on lighting and primary power
- Park equipment has been ordered
- Working with St. Joe re the entrance sign

**FDOT should activate the traffic light at Cauley Avenue this week or next